

FIRE PUMP INSPECTION & TESTING

Date	Application No.
Project / Establishment Name	
Building Permit No. / Commercial Register No.	PIN *


Building No	رقم المبنى		
Area	منطقة	Street	شارع
Unit No	رقم الوحدة		

Fire Pump Location	Pressure Settings	Cut - In	Cut - Off
	Jockey	psi	psi
Area Served	Duty	psi	Manual
	Standby	psi	Manual

Fire Pump Data			
A. Pump Data	Duty	Standby	Jockey
Brand			
Model			
Serial Number			
QCDD Product Approval Certificate No.			
Rated Capacity	gpm	gpm	gpm
Shut-Off			
Rated Pressure	psi	psi	psi
Maximum Pressure	psi	psi	psi
Maximum Suction Pressure	psi	psi	psi
Rated Speed			
B. Motor/Driver Data	Duty	Standby	Jockey
Brand			
Model			
Serial Number			
QCDD Product Approval Certificate No.			
Rated Speed	rpm	rpm	rpm
Rated Voltage	volts	volts	volts
Rated Ampere	amps	amps	amps
Service Factor			
B. Control Panel Data	Duty	Standby	Jockey
Brand			
Model			
Serial Number			
QCDD Product Approval Certificate No.			

ELECTRIC FIRE PUMP PERFORMANCE FLOW TEST (Duty Standby)


Flow		Rated		Actual				
		Capacity	Capacity	Discharge Pressure	Suction Pressure	Voltage	Current	Speed
		gpm	psi	psi	psi	volts	amps	rpm
Shut-Off	0%							
Rated	100%							
150% Rated	150%							



Notes: Minimum acceptable pump performance is 95% of the design

DIESEL FIRE PUMP PERFORMANCE FLOW TEST (Duty Standby)

Flow		Rated		Actual				
		Capacity	Capacity	Discharge Pressure	Suction Pressure	Temperature	Oil	Speed
		gpm	psi	psi	psi	°C	psi	rpm
Shut-Off	0%							
Rated	100%							
150% Rated	150%							



Notes: Minimum acceptable pump performance is 95% of the design

Declaration and Acknowledgement

1.We hereby declare that the information filled-up on this form is true and correct and that all system and equipment are installed/ operational in accordance with approved QCDD drawings, NFPA, QCDD codes & standards, and Maintenance Manual and/or manufacturer recommendation.

2.The building is ready for QCDD inspection/assessment and successfully completed all necessary Inspection, Testing and Maintenance Work in accordance with NFPA, QCDD codes & standards.

QCDD Approved Engineer
(Printed Name with Signature, Stamp & Date)

ID No. & Mobile No.

Facility Manager / Owner's Representative / Consultant *
(Printed Name with Signature, Stamp & Date)

UPDA No.* / ID No. & Mobile No.

Note: * Required/mandatory for Building Completion