



LIFT / ELEVATOR INSPECTION & TESTING

Date	Application No.
Project / Establishment Name	
Building Permit No. / Commercial Register No.	PIN *

Building No	رقم المبنى		
Area	منطقة	Street	شارع
Unit No	رقم الوحدة		

CONFIRMATION

	All landing doors installed are listed with minutes fire resistive rating as per approved QCDD drawing and lift/elevator technical data
	Emergency Landing Device was installed and satisfactorily tested, in accordance with ASME 17.1 /CSA B44
	Fireman's Switch was installed and satisfactorily tested (for fireman's lift only)
	Interfaced with FACP

Lift / Elevator Data

Lift No.	Manufacturer	Lift/Elevator Type
Location	Model	Machine Type
Load Capacity	Serial No.	Speed

Car / Cabin	Inspected & Tested	Hoist Way / Shaft	Inspected & Tested
	Passed		Passed
Operating panel		Landing door contact for each other	
Call buttons (Floor, Close/Open)		Car door contact for each other	
Emergency/Alarm button		Car door and landing door alignment	
Intercom (inside & outside car)		Car door and landing door sill clearance	
Bell Operation		Main guide rail alignment	
Door locks		Buffer (car & counter balance)	
Door sensor		Shaft & lighting	
Leveling accuracy			
Carrying load capacity sensor			
Emergency lighting			
Speed test			

Markings	Inspected & Tested	Machine Area	Inspected & Tested
	Passed		Passed
Maximum Weight Capacity		Main switch	
Number of persons		Lift motor	
Emergency contact number posted inside and outside the lift cabins		Electrical connections	
		Speed governor function	
		Intercom	
Safety instruction posted inside and outside the lift cabins		Lighting	
		Shunt trip	

Declaration and Acknowledgement

1. We hereby declare that the information filled-up on this form is true and correct and that all system and equipment are installed/operational in accordance with approved QCDD drawings, NFPA, QCDD codes & standards, and Maintenance Manual and/or manufacturer recommendation.

2. The building is ready for QCDD inspection/assessment and successfully completed all necessary Inspection, Testing and Maintenance Work in accordance with NFPA, QCDD codes & standards.

Contractor
(Printed Name with Signature, Stamp & Date)

ID No. & Mobile No.

Facility Manager / Owner's Representative / Consultant *
(Printed Name with Signature, Stamp & Date)

UPDA No.* / ID No. & Mobile No.

Note: * Required/mandatory for Building Completion