



STANDPIPE SYSTEM INSPECTION & TESTING

Date	Application No.
Project / Establishment Name	
Building Permit No. / Commercial Register No.	PIN *

Building No	رقم المبني		
Area	منطقة	Street	شارع
Unit No	رقم الوحدة		

Checklist	Inspected & Tested
	Passed
Installation/maintained is as per approved QCDD drawing and manufacturer's recommendation	
Standpipe accessibility	
Flow and flushing test	
Hydrostatic test *	
Valve is Snap-on/Instantaneous type (BS 336) (for landing valve)	
Check valve for leaks	

Fire Hose Reel Testing			
Location of Fire Hose Reel	Flow Rate (gpm)	Static Pressure (psi)	Residual Pressure (psi)

Wet Landing Valve Testing

Location of Wet Landing Valve	Flow Rate (gpm)	Static Pressure (psi)	Residual Pressure (psi)

Test Equipment

Instrument/s Used	Calibration Date
Serial No	Calibration Certificate No.

Declaration and Acknowledgement

1.We hereby declare that the information filled-up on this form is true and correct and that all system and equipment are installed/operational in accordance with approved QCDD drawings, NFPA, QCDD codes & standards, and Maintenance Manual and/or manufacturer recommendation.

2.The building is ready for QCDD inspection/assessment and successfully completed all necessary Inspection, Testing and Maintenance Work in accordance with NFPA, QCDD codes & standards.

QCDD Approved Engineer
(Printed Name with Signature, Stamp & Date)

ID No. & Mobile No.

Facility Manager / Owner's Representative / Consultant *
(Printed Name with Signature, Stamp & Date)

UPDA No.* / ID No. & Mobile No.

Note: * Required/mandatory for Building Completion